



77 Maple Street
Responses to Saloomey Construction RFI of December 17, 2018
By Roy E. Swain, P.E.
December 19, 2018

From the HVAC Contractors:

1. Please see the response by the Architect. There is no work by HVAC Contractor to provide a more finished appearance.
2. There will be no revisions to the Plans. See the Specifications for the Equipment Schedules. Per the note at 1/M-2, all the small heat pumps are HP-N08. The heat pump number 1-4 designations such as



are not applicable to the current project.

3. There will not be a drawing. See “Heat Pump Notes” on M-2. Please coordinate the piping locations with the Architect.
4. The contractor is probably referring to the condensate drain piping. Yes, we noted the pitch on M-2/2. We have intentionally designed it with the shortest possible run lengths, and it should be installed as high as possible. We expect that all overhead piping and ductwork will be within 12 inches of the ceiling. As with all exposed HVAC and plumbing items, coordinate with the Architect.
5. Please see the response by the Architect. There is no work by HVAC Contractor to provide a more finished appearance.
6. No, there will be no plan revisions. All four main ERV vertical supply and return ducts are 14×14 from top to bottom, as indicated on M-2/1. We have been informed by the Architect that there will be no fire dampers.